IP Sample with Letter

Davis Langdon KPK

Davis Langdon KPK +852 3922 9000 tel 8/F Grand Central Plaza, Tower 2 +852 3922 8692 fax 138 Shatin Rural Committee Road Shatin, Hong Kong 香港新界沙田鄉市會路 138號 新市中東灣總第 2 座 8 權 www.davislangdon.com

www.aecom.com

8th June 2016 Reference: 60303698(HK1595)/B01/L2016000998C

> BY FAX & BY HAND (Fax No. 2572 4908)

LWK & Partners (HK) Ltd. 15/F, North Tower World Finance Centre Harbour City, TST Kowloon

Attn: Mr. Patrick Kwok

Dear Sir,

MAIN CONTRACT WORKS
FOR THE PROPOSED RESIDENTIAL DEVELOPMENT
AT NEW KOWLOON INLAND LOT NO. 6516 & 6517, KAI TAK, KOWLOON
VALUATION FOR CERTIFICATE NO. 11

We are pleased to forward our Valuation for Certificate No. 11 in respect of COBCL's application for payment for the captioned project to China Overseas Building Construction Limited.

Please note that this Certificate is issued without prejudice to the right of the Employer to claim Liquidated and Ascertained Damages for the non-completion of the Milestone Works by the Milestone Completion Date of Stage 1 (Completion of Mockup Floor).

Yours faithfully,
For and on behalf of

Davis Langdon KPK (Hong Kong) Limited

Rebecca Yan Executive Director

Encl.

c.c. ACE - Mr. Philip Chan / Mr. Victor Lee / Mr. Keith Kwan / Mr. Alfred Lam / Ms. Yvonne Leung (2527 0116) OAP - Mr. Philip Lai / Mr. Victor Li) (w/ encl.) (2268 3946) WSP - Mr. Eric Lo / Mr. Ivan Lee (2802 9626) UB - Mr. Tim Osborne / Mr. Joseph R. Castillo (2802 8662) URS - Mr. Rodney lp / Ms. Cleo Yip COBCL - Mr. Edwin Lam / Mr. Patrick Chan (24289922)(2865 5828)

RY/ALKH/RBCM/ccty

Davis Langdon KPK

Davis Lengdon KPK +88

8/F Grand Central Plaza, Tower 2

138 Shatin Rural Committee Road
Shatin, Hong Kong

Architect / Engineer

Date of issue

+852 3922 9000 tel +852 3922 8692 fax

VALUATION

香港新界沙田鄉事會路138號 新城市中央廣場第2座8檔 www.davislangdon.com www.aecom.com

Valu	ation No.:	11			
Title	of Contract:	Main Contract Works			
		for the Proposed Residential Development a			
		New Kowloon Inland Lot No. 6516 & 6517, K	(C) Tele Month		
Main	Contractor:	China Overseas Building Construction Limite			
		Ginna Gverseas building Construction Limite	ed		
Contr	act Sum;	HK\$3,780,000,000.00	Data for D		
		The state of the s	Date for Possession	n:	12th June 2015
				Stage	1: 27th March 2016
				Stage	2: 23rd October 2016
Retent	tion:	10%	82 130 130 15 15 15 15 15 15 15 15 15 15 15 15 15	Stage	2: 21at lanuar 2017
		1078	Contract Date for Milestone Completion	: Stage	4: 21st April 2017
			Date of Practical Completion		
Max B	Retention:	I HAMON OLD ALL	Date of Fractical Completion.		
	otorition.	HK\$88,316,000.00 (M.C.) plus		Ct	4.11/4000
		the Retention Fund held in respect of		Stage	1: HK\$200,000.00 per day
		Nominated Sub-Contractors and		Stone	2: HK\$200,000.00 per day
		Nominated Suppliers	Liquidated and Ascertained Damages:	Stage	3: HK\$320,000.00 per day 4: HK\$320,000.00 per day
Date of	Valuation:	16th May 2016			
1 Fetin	nated Value of Work C	The state of the s			HK\$
2 Fetin	nated Value of Materia	ompleted			220000
3 Fetier	rated Value of Materia	I on Site			785,695,000.00
Nomi	nated Value of Works	and Materials by s and Nominated Suppliers		1	
	nated obb-contractor	s and Nominated Suppliers			159,566,630.00
				Ī	945,261,630.00
LESS :	Retention	- M.C. (10%)			- 101201,000.00
	and Cash Security	- Nominated Sub-Contractors/Suppliers			(78,570,000.00)
		o de la constanta de la consta		į	(24,312,000.00)
E c c.					842,379,630.00
ESS:	Total Amount Previous	usly Certified as Due			8 60.0008
				L	(679,777,800.00)
			Amount Due on this Certificate		K\$ 162,601,830.00
re certify	y that this Valuation is	in accordance with the terms of the Contract.			
lote:	Please note that this	Certificate is issued without prejudice to the	1		
			1		
			For and on behalf of		
	Completion Date of St	tage 1 (Completion of Mockup Floor).			` `
			1/		Jan 1
			6		0
			Davis Landon KPK (F	long Ko	ng) Limited

(c)(1

Notification to NSC

Davis Langdon KPK

Davis Langdon KPK 8/F Grand Central Plaza, Tower 2 +852 3922 8692 fax 138 Shatin Rural Committee Road

+852 3922 9000 tel

Shatin, Hong Kong 香港新界沙田鄉事會路138號 新城市中央廣場第2座8樓 www.davislangdon.com www.aecom.com

Statement of Sums Payable to Nominated Sub-Contractors/Suppliers

Main Contract Title :

Main Contract Works

for the Proposed Residential Development at New Kowloon Inland Lot No. 6516 & 6517, Kai Tak, Kowloon

Valuation No. :

Nominated Sub-Contractors/Suppliers	Awarded Nominated Sub- Contracts/Supply Contracts Sum HK\$	Limit of Retention HK\$	Estimated Value of Work Completed and Materials on Site HK\$	Less Retention & Cash Security HK\$	Less Total Amounts Previously Certified as Due HK\$	Net Amount Due HK\$
Fire Services System	39,030,350.00	1,952,000.00	6,226,000.00	(623,000.00)	(4,431,000.00)	1,172,000.00
(Pyrofoe Engineers Ltd.) Electrical and ELV Installation	180,000,000.00	9,000,000.00	32,840,000.00	(3,284,000.00)	(20,033,000.00)	9,523,000.00
(Fungs E&M Engineering Co. Ltd.) Lift Installation (Mitsubishi Elevator Hong Kong	48,932,000.00	N/A	7,448,630.00		(7,355,800.00)	92,830.00
Co. Ltd.) Curtain Wall Installation	261,900,000.00	13,095,000.00	51,513,000.00	(5,152,000.00)	(30,148,000.00)	16,213,000.00
(Far East Aluminium Works Co. Ltd.) Swimming Pool and Filtration System Installation	4,800,000.00	240,000.00	829,000.00	(563,000.00)		266,000.0
(Aquascape Ltd.) MVAC System Installation	76,956,000.00	3,848,000.00	16,668,000.00	(1,667,000.00)	(9,118,000.00)	5,883,000.0
(Chung Yuen E&M Ltd.) STAC and VRV System Installation	99,944,000.00	4,998,000.00	26,924,000.00	(2,693,000.00)	(15,835,000.00)	8,396,000.0
(Chung Yuen E&M Ltd.) Interior Fitting Out to Flat Units, Typical Lift Lobby and Lift Car	194,500,000.00	9,725,000.00	4,657,000.00	(466,000.00)	(2,424,000.00)	1,767,000.0
(Sundart Timber Products Co. Ltd.) Glass Balustrade Installation	81,442,332.00	4,073,000.00	11,936,000.00	(9,339,000.00)	-	2,597,000.0
(Win Star Engineering Ltd.) Gondola System Installation (Genetron Equipment & Systems Ltd.)	5,250,000.00	N/A	525,000.00	(525,000.00)		-
Total :	992,754,682.00	46,931,000.00	159,566,630.00	(24,312,000.00)	(89,344,800.00)	45,909,830.

Swimming Pool and Filtration System Installation:

HK\$83,000.00 is the retention; HK\$480,000.00 is cash security due to non-submission of surety bond.

Glass Balustrade Installation:

HK\$1,194,000.00 is the retention; HK\$8,145,000.00 is cash security due to non-submission of surety bond.

Gondola System installation:

HK\$525,000.00 is cash security due to non-submission of surety bond.



Davis Langdon KPK 8/F Grand Central Plaza, Tower 2 +852 3922 8692 fax 138 Shatin Rural Committee Road Shatin, Hong Kong 香港新界沙田鄉事會路138號 新城市中央廣場第2座8樓 www.davislangdon.com

www.aecom.com

+852 3922 9000 tel

By Fax Only (2343 4373)

Notification of Sum for Nominated Sub-Contractor included in Interim Valuation

To Messrs :	Genetron Equipment & Systems Ltd.	Valuation No.:	11	
	ontractor for Main Contract Works Residential Development at New Kowloon Inland Lot No.	6516 & 6517, Kai Tak, Ko	wloon	
Sub-Contract :	Gondola System Installation			
Sub-Contract Sur	n: HK\$5,250,000.00			
Maximum Retent	ion: N/A			
Main Contractor :	China Overseas Building Construction Limited	Date of Valuation :	16th May 2016	
We have recomm which includes th Estimated Value	\$ 525,000.00			
LESS : Retention	(525,000.00)			
LESS : Total A	mounts Previously Certified as Due		-	
Amount Due		And the second s	HK\$ -	

Our valuation is subject to adjustment in respect of work which the Architect considers improperly executed or for materials or goods of unsuitable standard.

If you have not received payment detailed above within the time provided in the Contract, you are requested to give the Main Contractor written notice thereof and to forward a copy of such notice to us.

^{*} HK\$525,000.00 is cash security due to non-submission of surety bond.