



ARCHITECTURAL SERVICES DEPARTMENT 建築署

QUEENSWAY GOVERNMENT OFFICES, 66 QUEENSWAY, HONG KONG. 香港金鐘道六十六號金鐘道政府合署

Your ref. : YL/TMT/ASD-3653
Our ref. : ASD201/7194/SSB502/M15/520
Tel : 2867 3570
Fax : 2804 6805

Yau Lee Construction Co. Ltd.
10/F, Tower I, Enterprise Square,
9 Sheung Yuet Road,
Kowloon Bay, Kowloon.
(Attn.: Mr. Y.W. Cheung, Contract Director)

By Post & Fax
(Fax. No. 2753 4300)

15 February 2016

Dear Sir,

Extension of Time for Completion

Contract No. : SS B502
Contract Title : Design and Construction of the Yaumatei Specialist Clinic
at Queen Elizabeth Hospital
(Programme No. : 71MM)

I refer to your letter dated 2 February 2016 detailing your application for extension of time for completion of the above Contract.

I consider that you are entitled to an extension of time for the completion of the Works in accordance with Clause 50 (1)(b)(i) of the General Conditions of Contract.

By this letter and in accordance with Clause 50(2) of the General Conditions of Contract you are hereby notified and granted an extension of 13 days.

Accordingly the date for completion is revised from 10 May 2016 to 23 May 2016.

The 13 days granted are in respect of the following :-

- (a) Inclement weather
- (b) Adjustment for Sundays and public holidays falling
Within the period extended for this application

Days

10
3

working days
granted

Total:

13

calendar days
in EOT calculation.

All the circumstances known to me at this time have been taken into account in determining the above extension, including overlapping periods.

In accordance with GCC Clause 50 of the General Conditions of Contract, you are required to coordinate with all parties concerned and submit a revised programme for my consideration by 22 February 2016.

Yours faithfully

(David CHAK)
Chief Project Manager / 201
The Supervising Officer of the Contract
Architectural Services Department

for the case
that the works
are prohibited on
Sundays / public holidays