

REPORT FOR THE COMPARISON BETWEEN PRE-FABRICATION AND TRADITIONAL METHOD FOR EXTERNAL FACADE HANG-HAU PROJECT SUMMARY

and pretabilisted.

B. Balcony
C. Stair
Prefabricated Not Take

Prefabricated Net Total (HK\$)

not required in Prefabricated

1 Façade 8,191,155 10,418,670 (Wo window frame) (r.c. ext. wall) (150 th. precast façade)

Traditional

2 Installation of wdw.
(Labour cost and grouting works)

3 Installation of ext. finish (Spatterdash and bedding)
(1,852,208)

4 Scaffolding and safety net (1,229,469)

5 Additional R,C. Structure
post (300 x 400mm) for units with 3 bed rooms
lap bar (T10- 150c/c)
peam (200 x 500mm)
50mm slab (150mm wide)
...8,191,155
798,642
196,227
3,467,870
536,040

(8,191,155) Net Diff. 2,438,184 2,438,184

B Balcony
1 Balcony
1 Balcony
2 lap bar (T12 - 150c/c)
3 Scaffolding and safety net
12,551,780
15,621,000
96,158
(725,380)
12,551,780
14,991,798
(12,551,780)

12,551,780 14,991,798 (12,551,780) Net Diff. 2,440,018 2,440,018

Net Diff.

C Stair

1 Stair :, 2 thickening slab (800mm thick) 3 Addition reinf (T12 - 200c/c)

External Façade

1,829,727

2,533,883 394,896 63,630 2,992,409 (1,829,727) 1,162,682

1,162,682

6,040,884

## Assumptions and specifications:

- a This estimate is based on Architect's Typical Floor Plans (Option 16A).
- b All in-situ r.c. wall are 150mm thick
- c All precast facades are 150mm thick
- d All.structural implication for using prefricated units are based on Maunsell's advice on 6.8.2002.
- e Major unit rates used for the estimate:
  - Concrete (35D/20): HK\$600/m3
  - Formwork: HK150/m2
  - Reinforcement: HK3.8/kg
  - Prefabricated façade: HK\$3,000/m3
  - Scafolding and mesh: HK\$40/m2

## Exclusions:

- f Implication on Preliminaries cost due to reduced project programme
- g Contingencies

## Notes

h Please note that the above figures are provided for guidance purpose only and the actual cost should be determined dependent upon the actual design development.